

Westwood Construction Project (Area 4) Update:

After a four month break for weather, the FMP project in the Westwood neighborhood will resume on Wednesday April 1st, 2015. Roughly 40% of the work has been completed by the contractor thus far. The goal this upcoming construction season is to achieve 100% completion by mid-November. Work will vary for each individual street based on what was completed in 2014 and what is required according to the proposed plans. This work includes:

- Water main replacement with water service transfers (Metropole, Elmgrove, Sunset, Cressett, Oakleaf, and Westwood)
- Sanitary sewer installation with service transfers (Metropole, Sunset, Cressett, Oakleaf)
- Storm Sewer installation with new manholes and catch basins (Metropole, Wellington, Elmgrove, Sunset, Diversey, 75th Ave, Schubert, Cressett, Oakleaf, and Westwood)
- Sanitary sewer lining (Sunset, Cressett, and Oakleaf)
- Removal and replacement of damaged sidewalk, alley aprons, driveway aprons, and curb & gutter within proposed limits (All Streets)
- Street reconstruction and curb and gutter replacement within proposed limits (Cressett and Oakleaf)
- Roadway patching and resurfacing (All Streets except for Barry Ave)
- Landscape restoration (All Streets)

Work on individual streets is proposed to begin and end as follows:

- Wellington Ave (April 1st – May 1st)*
- Metropole Ave (April 1st – June 26th)*
- Birchdale Ave (April 6th – May 8th)*
- Fletcher Ave (April 6th – May 8th)*
- Westwood Ave (April 6th – July 24th)*
- Oakleaf Ave (April 13th – September 11th)*
- Elmgrove Ave (May 25th – September 18th)*
- Cressett (June 15th – November 20th)*
- Diversey Ave, 75th Ave, and Schubert Ave (July 20th - November 20th)*
- Sunset Ave (August 17th – November 20th)*

Please note that this project is fluid and subject to change due to a large number of variables. Should the progress of work affect any start or finish dates above, a modified update will be posted to the village website. When work is to begin on individual streets, notices will be handed out to the residents on that street prior to breaking ground.