

Elmwood Park – 2015 Infrastructure Project Updates (Thru July 31, 2015)

2014 Street Rehabilitation Project

- All streets have been paved and landscaping has been completed.
- Punch list items will be addressed by the contractor in the next few weeks.
- 73rd Avenue (Fullerton to Grand) concrete work has been completed. Surface removal and paving remains to be completed and is scheduled to be done by end of August.

2015 Street Rehabilitation Project

- **Concrete** work has been completed on all streets pertaining to the project. General clean-up and backfilling behind curb on 79th Ave, 75th Ave to begin in the week of 8/3/2015. “Punch list” items will be created and forwarded to the contractor in the next few weeks.
- **Landscaping** has been completed south of Diversey (East from 75th Ct to Harlem and South from Schubert to Grand). Prep work and grading is completed on all streets that have surface paved. Prep work and grading is completed on all the streets that level binder was paved. Prep work and grading ongoing on Wellington Ave. and George St. Beginning the week of 8/3/2015 prep work and grading will take place on the remaining streets (79th Ave, 75th Ave) until the end of the week. Placement of top soil and sod will be placed in September once temperatures permit.
- **Paving.** Asphalt surface was placed on 40% of the streets. Level Binder was placed on 75% of the streets.
- **Asphalt surface milling** is scheduled to begin on remaining streets (79th Ave, block of 2900 on 78th Ct , the block of 2800 on 76th Ct, 76th Ave , George St, 75th Ave,) Thursday, August 6, 2015 thru Tuesday August , 11, 2015. Prep work, patching and leveling binder are to follow August 17 thru August 24, 2015.
- **Sewer work** is 95% complete on all streets. Remaining sewer work (adjustments to grade) is scheduled to begin after levelling binder is placed on the remaining streets.

Flood Mitigation Project

- Fletcher, Barry, Metropole, Wellington, Birchdale, and Westwood have all been completed.
- All underground work and concrete work has been completed on Oakleaf Ave. Paving will be completed by the end of August.
- Elmgrove water services have all been transferred to the new water main. Sanitary and storm sewer work has begun. Concrete work, Patching, Resurfacing, and Landscape restoration will follow shortly. The contractor has begun working on Saturdays (as of Saturday August 8th) in an attempt to complete Elmgrove in its entirety by September 25th.
- All water main and sanitary work has been completed on Cressett Avenue. Storm sewer installation began on Thursday August 6th and will mark the end of underground work on this street. Concrete work will be completed followed by all paving and landscape restoration. Estimated completion date for this work is September 25th.
- Work has begun on Sunset Avenue. The contractor will begin installing water main, new water services, sanitary sewer where necessary, and storm sewer. Work will then proceed down Diversey Ave to 75th Ave then to Schubert Ave and ending at 74th Ct. Concrete work, street resurfacing, and landscape restoration will follow all under ground work. Estimated completion of this work is November 25th.