

Elmwood Park – 2015 Infrastructure Project Updates (Thru May 15, 2015)

2014 Street Rehabilitation Project

- Concrete work has been completed on 77th Avenue and 76th Court and leveling binder is currently being installed.
- Concrete work ongoing on Palmer Avenue.
- Marwood and 73rd Avenue (Fullerton to Grand) remain to be completed.

2015 Street Rehabilitation Project

- Concrete work has been completed on approximately 1/3 of the streets.
- Sewer work has been completed on approximately 1/2 of the streets.
- Landscaping is to begin next week on streets that concrete work is already completed.
- Paving operations is scheduled to begin the week of the 25th.

Flood Mitigation Project

- Fletcher, Barry, Wellington and Birchdale have been substantially completed. Only punchlist items and asphalt surface course on Wellington remain to be completed.
- All underground work has been completed on Metropole. Restoration is scheduled to begin at the end of the month.
- Westwood Ave storm sewer is currently being installed.
- Oakleaf Ave water main work is currently in progress. Sewer work will begin upon completion of water service connections.
- Work on Elmgrove Dr is scheduled to begin after Westwood storm sewer installation is completed.
- Work on Sunset Dr is scheduled to begin after Oakleaf storm sewer installation is completed.
- Work on Cressett Dr water main installation is scheduled to begin next week. This will be followed by storm sewer installation.
- Remaining sewer work on Schubert Ave, 75th Ave, and Diversey Ave is scheduled to start later this summer.